



16.09.2026

Minutes of Pre-Bid Meeting

Tender Notice No.	IIITDMK/26-27/SP/WIFIAcces/005 Dt08/09/26
Brief Description of Tender	SUPPLY, INSTALLATION AND COMMISSIONING OF WIRED AND WIRELESS NETWORK COMPONENTS
Date and Time of Pre-bid meeting	15 th September 2026 – 11:00 HRS at IIITDM Kancheepuram / Hybrid Mode

1. At the outset, the committee welcomed the representative of the Prospective Bidders and briefed the scope and salient requirements of the tender
2. The following queries were raised by the bidders during the meeting:

Queries/Clarification raised	IIITDM Kancheepuram Response
02 Inch PVC Square type casing (Any ISO brand) - 3060	02 Inch PVC Square type casing (Any ISO brand) - 3060 Meters
1 inch PVC Square type casing (Any ISO brand) - 960	1 inch PVC Square type casing (Any ISO brand) - 960 Meters
Cat 6 UTP Cable, 4 pair, 23 AWG ,305 mtrs, FRPVC jacket & UL listed and ETL tested upto 650 MHz (Reel in a Box packing) (make: Systimax / Panduit/ Molex / Belden).- 23	Cat 6 UTP Cable, 4 pair, 23 AWG ,305 mtrs, FRPVC jacket & UL listed and ETL tested upto 650 MHz (Reel in a Box packing) (make: Systimax / Panduit/ Molex / Belden). - 23 Boxes
Scope of Work	The overall scope is an integrated wired and wireless network implementation, covering supply of equipment/materials, installation, cabling, configuration, integration, testing, and commissioning Wireless Access Point Deployment The bidder's scope includes 58 Wi-Fi Access Points, including: • Supply of Wi-Fi APs meeting the specified 3600 Mbps+ throughput. • Supply of mounting kits, screws and required licenses. • Configuration and fixing of all 58 APs.

Structured Cabling Work

The tender includes complete CAT6 structured cabling work:

- 23 boxes of CAT6 UTP cable, 305 m each.
- 460 Nos. of 1-metre CAT6 patch cables.
- 460 Nos. of 0.3-metre CAT6 patch cables.
- 21 Nos. 24-port loaded CAT6 patch panels.
- 80 Nos. RJ45 steel jacks with termination.
- 6,405 metres of CAT6 cable laying.
- Termination, dressing, organizing and Testing the cables

Rack Installation

The bidder has to supply/install:

- 8 Nos. 4U wall-mount racks
- 5 Nos. 9U wall-mount racks
- 5 Nos. 12U wall-mount racks

The racks are to include cable management, power strip with surge protection and fans as specified.

PVC Casing and Cable Routing

The bidder's responsibility includes:

- 960 metres of 1-inch PVC square casing.
- 3,060 metres of 2-inch PVC square casing.
- Laying and fixing of the PVC casing.
- Overall casing laying/fixing quantity specified as 4,020 metres.

Testing and Commissioning

The vendor has to complete:

Supply, Installation, Configuration, Integration, Testing and Commissioning without additional charges.

The terms & conditions of the notice issued on our IIITDM Kancheepuram website www.iiitdm.ac.in and CPPP portal will remain unchanged. No more correspondence in this regard will be entertained. All the Prospective Bidders are required to take cognizance of the proceedings of the Pre-Bid Conference before submitting their bids as stipulated in the Bidding Documents.

Indenter

N. Santhosh
18-9-2026

N. Anandhan
18/9/2026

Registrar

IIITDM Kancheepuram . . .

कुलसचिव / Registrar

भारतीय सूचना प्रौद्योगिकी अभिकल्पना एवं विनिर्माण संस्थान, कांचीपुरम
Indian Institute of Information Technology Design and Manufacturing, Kancheepuram
भा.सु.प्रौ.सं.अ.एवं.वि.सं.-कांचीपुरम / IIITDM-Kancheepuram
मेलक्कोट्टैयूर, चेन्नई / Melakottaiyur, Chennai-600 127.